

NATIONAL PORT AUTHORITY
Samuel Alfred Ross Port of Greenville, Sinoe County

Concession Procurement Plan

19-Sep-16

No.	DESCRIPTION OF TASK	Timeline	Responsible Party	Action within Day	2016				2017														
					Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June									
Concession Procurement Plan																							
1	Entity constitutes PPP/Concession Com	1day	HCE	Completed																			
2	Entity prepares Concession Procurement Plan	1-2days	ECC	Completed																			
3	Entity Using Port Master Plan in lieu of pre-feasibility study	1wk	ECC	Completed																			
4	Entity submits CPP to MFDP and request Concession Certificate	1day	HCE	Completed																			
5	Issuance of Concession Certificate	1day	MFDP	Completed																			
6	Entity Request for constitution of IMCC	1day	HCE	Completed																			
7	Formation of IMCC	10 days	President	Completed																			
8	Submit CPP to PPCC and IMCC	1day	HCE	Completed																			
9	CPP Approved by (PPCC)	14days	PPCC	Pending																			
10	CPP Approved by (IMCC)	14days	IMCC	Pending																			
11	Conduct stakeholders consultation	14days	ECC	Pending																			
12	ECC submits form of ITB, EOI & RFP to IMCC for review and approval	1-14 days	NPA	Pending																			
13	Concession Entity publish General Notice of Express of Interest	30 days	ECC	N/A																			

PROCUREMENT




Acronmyns


Concession Entity	CE
Entity Concession Committee	ECC
Expression of Interest	EOI
Bid Evaluation Panel	BEP
General Notice of Expression of IGNEI	
Head of Entity Concession Comr	HECC
Head of Concession Entity	HCE
Inter-Ministerial Concession Committee	IMCC
Ministry of Finance & Dev. PI	MFDP
Ministry of Justice	MoJ
Ministry of State	MoS
Public Procurement & Concession Commission	PPCC
Request for Proposal	RFP

Prepared by:


Mr. Nyemah Nyanway
ECC Secretary

09-19-16

Approved By:


Mr. David F. Williams
Managing Director - HCE/HECC

